

ID	Outline Number	Task Name	Hazard Category	Duration	Start	Finish
1	1	BABAR DISASSEMBLY AND DISPOSAL		207.6 wks	Tue 7/1/08	Mon 9/24/12
2	1.1	PROJECT PLANNING (Charge # 1423610)		204 wks	Tue 7/1/08	Tue 8/28/12
3	1.1.1	GENERAL PROJECT MANAGEMENT		204 wks	Tue 7/1/08	Tue 8/28/12
4	1.1.2	CREATE SAFETY/MATERIALS DISPOSITION PLAN		33 wks	Tue 7/1/08	Fri 3/6/09
10	1.1.3	MATERIALS TRACKING SYSTEM		34.4 wks	Tue 7/1/08	Wed 3/18/09
17	1.1.4	CREATE CONTROLLED MATERIALS STORAGE AREAS		35 wks	Tue 7/1/08	Mon 3/23/09
24	1.1.5	WORK PLANNING AND CONTROL		19 wks	Mon 8/25/08	Wed 1/21/09
30	1.1.6	MASTER PROJECT SCHEDULE		82.6 wks	Tue 7/1/08	Mon 3/15/10
42	1.1.7	IFC SYSTEM APPROVAL MILESTONES		58.8 wks	Fri 10/31/08	Fri 1/29/10
67	1.1.8	DISASSEMBLY READINESS REVIEWS		58 wks	Wed 3/4/09	Fri 5/7/10
92	1.1.9	OFFICE SPACE PLAN		22.8 wks	Mon 10/6/08	Thu 4/2/09
97	1.1.10	MATERIALS DISPOSITION - DETERMINE HOLD/STORAGE AREAS		73.8 wks	Tue 7/1/08	Fri 1/8/10
119	1.1.11	Determine Final Electronics House Footprint	VL	1 wk	Mon 10/6/08	Fri 10/10/08
120	1.1.12	Determine Detector Out Location Footprint	VL	1 wk	Mon 10/13/08	Fri 10/17/08
121	1.1.13	PROJECT STATUS REVIEWS		148.4 wks	Mon 3/23/09	Mon 4/2/12
129	1.1.14	DISASSEMBLY WEB CAMERA		12 wks	Mon 11/3/08	Wed 2/11/09
134	1.1.15	MISCELLANEOUS PROJECT MANGEMENT ISSUES		1 wk	Mon 12/8/08	Fri 12/12/08
136	1.2	ENGINEERING AND TOOLING DESIGN & REFURBISHMENT (Charge # 1423620)		99.6 wks	Tue 7/1/08	Wed 7/14/10
137	1.2.1	DETECTOR/ELECTRONICS HOUSE ROLL-OUT EQUIPMENT		67.6 wks	Tue 7/1/08	Tue 11/10/09
177	1.2.2	ELECTRONICS HOUSE ROLL-OUT		16.2 wks	Mon 11/3/08	Mon 3/16/09
180	1.2.3	PEP SUPPORT TUBE/RAFTS		13 wks	Mon 2/2/09	Tue 5/5/09
200	1.2.4	FWD END CAP EMC		33 wks	Mon 10/27/08	Tue 7/7/09
228	1.2.5	END DOOR FLUX RETURN		19.8 wks	Tue 1/20/09	Wed 6/10/09
270	1.2.6	BARREL IFR LSTs & BRASS ABSORBER		19.2 wks	Mon 3/2/09	Thu 7/16/09
300	1.2.7	DRIFT CHAMBER		14 wks	Mon 2/2/09	Tue 5/12/09
318	1.2.8	DIRC STAND OFF BOX		14 wks	Wed 5/13/09	Thu 8/20/09
337	1.2.9	DIRC BAR BOXES		30 wks	Fri 8/21/09	Thu 4/8/10
356	1.2.10	DIRC CENTRAL SUPPORT TUBE/HORSECOLLAR		26 wks	Wed 12/2/09	Fri 6/18/10
379	1.2.11	CYLINDRICAL RPC		23 wks	Thu 10/1/09	Tue 3/30/10
396	1.2.12	BARREL EMC		53 wks	Mon 6/15/09	Wed 7/14/10
426	1.2.13	SUPERCONDUCTING SOLENOID & ASSOCIATED HARDWARE		69.4 wks	Mon 11/10/08	Thu 4/22/10
488	1.2.14	BARREL FLUX RETURN		50.2 wks	Thu 5/14/09	Mon 5/24/10
551	1.3	DETECTOR PERIPHERALS DISASSEMBLY (Charge #1423630)		110.45 wks	Tue 7/1/08	Thu 9/30/10
552	1.3.1	RADIATION SHIELDING	N/A	28.3 wks	Wed 8/6/08	Thu 3/12/09
555	1.3.2	IFR BACKGROUND RADIATION SHIELD WALL	-BBR-003	1.25 wks	Thu 3/12/09	Fri 3/20/09
571	1.3.3	WALKWAYS, STAIRWAYS & PLATFORMS	-BBR-020	79.5 wks	Thu 10/16/08	Thu 6/10/10
572	1.3.3.1	Removal Phase I		18.9 wks	Thu 10/16/08	Wed 3/18/09
587	1.3.3.2	Removal Phase II		0.2 wks	Thu 5/21/09	Fri 5/22/09
592	1.3.3.3	Removal Phase III		2.5 wks	Mon 5/24/10	Thu 6/10/10
612	1.3.4	ELECTRONICS HOUSE EQUIPMENT	WIP-BBR-	35 wks	Tue 7/1/08	Mon 3/23/09
623	1.3.5	CHILLERS AND HEAT EXCHANGERS	WIP-BBR-	31.8 wks	Mon 9/22/08	Thu 5/21/09

ID	Outline Number	Task Name	Hazard Category	Duration	Start	Finish
682	1.3.6	PIPING AND HOSES	-BBR-021	78.35 wks	Thu 10/16/08	Wed 6/2/10
741	1.3.7	VALVE PANELS	-BBR-022	66.85 wks	Fri 5/22/09	Thu 9/30/10
749	1.3.8	END DOORS	-BBR-023	10.6 wks	Thu 2/26/09	Tue 5/12/09
786	1.3.9	BARREL DETECTOR	-BBR-024	20.5 wks	Mon 3/16/09	Fri 8/7/09
991	1.3.10	IR-12 WORK		8.21 wks	Mon 3/2/09	Wed 4/29/09
996	1.4	DETECTOR CORE DISASSEMBLY (Charge #1423640)		108.85 wks	Thu 1/8/09	Wed 3/30/11
997	1.4.1	OPEN DETECTOR	-BBR-025	0.7 wks	Mon 3/30/09	Thu 4/2/09
1009	1.4.2	PEP RAFTS & SUPPORT TUBE	-BBR-026	7.56 wks	Mon 4/6/09	Thu 5/28/09
1010	1.4.2.1	Remove Backward Raft		2.85 wks	Mon 4/6/09	Fri 4/24/09
1053	1.4.2.2	Remove Beamlines in Tunnel to -15m from IP		2.35 wks	Mon 4/6/09	Tue 4/21/09
1069	1.4.2.3	Remove Forward Raft		2.71 wks	Wed 4/8/09	Mon 4/27/09
1095	1.4.2.4	Remove Rafts & Support Tube		4.55 wks	Mon 4/27/09	Thu 5/28/09
1117	1.4.3	CLEAN OUT DIRC TUNNEL	-BBR-025	0.4 wks	Thu 5/28/09	Mon 6/1/09
1126	1.4.4	FWD END CAP EMC	-BBR-027	2.08 wks	Thu 5/28/09	Fri 6/12/09
1157	1.4.5	ROLL BACK ELECTRONICS HOUSE	-BBR-028	13.45 wks	Thu 1/8/09	Thu 4/16/09
1220	1.4.6	FWD EAST END DOOR	-BBR-029	9.45 wks	Fri 6/12/09	Wed 8/19/09
1305	1.4.7	FWD WEST END DOOR	-BBR-029	18.68 wks	Tue 6/16/09	Tue 10/27/09
1391	1.4.8	BWD EAST END DOOR	-BBR-029	8.15 wks	Wed 10/21/09	Mon 1/4/10
1455	1.4.9	BWD WEST END DOOR	-BBR-029	17.15 wks	Wed 10/21/09	Wed 3/10/10
1519	1.4.10	EAST DETECTOR PLATFORMS	-BBR-030	2.1 wks	Wed 3/10/10	Wed 3/24/10
1523	1.4.11	ROLL OUT DETECTOR	-BBR-031	8.65 wks	Fri 3/26/10	Wed 5/26/10
1577	1.4.12	DRIFT CHAMBER	-BBR-032	2.1 wks	Mon 5/24/10	Tue 6/8/10
1581	1.4.13	DIRC STAND OFF BOX	-BBR-033	1.3 wks	Tue 6/8/10	Wed 6/16/10
1585	1.4.14	DIRC BAR BOXES	-BBR-033	2.3 wks	Wed 6/16/10	Thu 7/1/10
1589	1.4.15	DIRC CENTRAL SUPPORT TUBE/HORSECOLLAR	-BBR-034	2.3 wks	Fri 7/2/10	Tue 7/20/10
1593	1.4.16	CYLINDRICAL RPC	-BBR-035	1.1 wks	Tue 7/20/10	Tue 7/27/10
1597	1.4.17	BARREL EMC	-BBR-036	3.1 wks	Wed 7/28/10	Wed 8/18/10
1601	1.4.18	DUMP RESISTOR	-BBR-037	1.1 wks	Wed 8/18/10	Wed 8/25/10
1605	1.4.19	VALVE BOX	-BBR-038	1.1 wks	Thu 8/26/10	Thu 9/2/10
1609	1.4.20	SUPERCONDUCTING SOLENOID	-BBR-039	2.3 wks	Thu 9/2/10	Mon 9/20/10
1613	1.4.21	WEST DETECTOR PLATFORM	-BBR-030	1.1 wks	Tue 9/21/10	Tue 9/28/10
1617	1.4.22	BARREL BRASS ABSORBER/LSTs	-BBR-040	14.15 wks	Tue 9/28/10	Thu 1/20/11
1857	1.4.23	BARREL FLUX RETURN	-BBR-041	9.8 wks	Wed 1/19/11	Wed 3/30/11
1953	1.5	SYSTEM DISASSEMBLY (Charge #1423650)		97 wks	Fri 10/1/10	Mon 9/24/12
1954	1.5.1	DIRC/EMC SYSTEM DISASSEMBLY		97 wks	Fri 10/1/10	Mon 9/24/12
1955	1.5.1.1	DIRC Disassembly	WIP	25 wks	Fri 10/1/10	Mon 4/11/11
1956	1.5.1.2	End Cap EMC Disassembly	WIP	12 wks	Tue 4/12/11	Wed 7/6/11
1957	1.5.1.3	Barrel EMC Disassembly	WIP	60 wks	Thu 7/7/11	Mon 9/24/12
1958	1.5.1.4	BaBar Disassembly Complete		0 wks	Mon 9/24/12	Mon 9/24/12